

# PROJECT STATUS REPORT

## PROJECT SUMMARY

REPORT DATE	PROJECT NAME	PREPARED BY
07 01 2024	FAC20044 - CCB Seismic Repair	Jason Bartschi – Paulsen Construction

## STATUS SUMMARY

Phase 9 work is complete, and furniture moved in this week. Phase 10 plaster work is ongoing and work in the South Stairway will start next week. Tile work is moving along well on Level 5. Scaffolding is still set up on the North side and there is no access out the North doors. Signage has been added to assist the public and occupants maneuver around the construction areas.

## PROJECT OVERVIEW

TASK	% DONE	DUE DATE	NOTES
Phase 9 Furniture	100%	7/15/24	
Phase 10 Plaster	80%	7/26/24	
Project Completion	96%	8/20/24	

## PHASE PROGRESS

PHASE	START DATE	END DATE	ON TRACK?	NOTES
Phase 9	May 6, 2024	July 15, 2024	YES	
Phase 10	June 5, 2024	August 13, 2024	YES	

## ACTION ITEMS

TASK	UPDATE
Phase 9 Punch Walk – Hallway	TBD
Phase 10 Punch Walk	TBD

## UPCOMING WORK

Phase 9 plaster repairs and paint are underway. Phase 10 plaster ongoing. Tile should wrap up next week. Upcoming work has the potential to cause dust and noise. PPE required in work areas. Anyone entering the construction zone should have a hard hat, safety glasses and high visibility vest at minimum. All construction workers have been badged and will be identified by green vests.

Watch for updates via email @ [CCB.Repairs@slcgov.com](mailto:CCB.Repairs@slcgov.com)